Completion Report

1	Name of Wok	Improvements to Roads and drains and other maintanance behind KSCMF Building and sorrounding Area in Ward No ; 14 Bagalagunte
2	Sanctioned Estimate No.& Date	SE/DZ/TS/111/20-21, Dt.22.12.2020
3	Head of Acount which is Chargeable	P-1878
4	Enstrument Order No. & Date	EE/DD/WO/ 75 /21-22, Dt.31.12.2021
5	Name of Contractor	Sri.Narayanappa Venkata Reddy
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	—
7	Measurement recorded in MB	3470/18-19
	Page No	346913-346917
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	B R Ranganath

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
Rs 99.85 lakhs			

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLY SUB DIVISION

Scanned with CamScanner